Dewsbury Town Deal Board – Status Report 28th March 2024 Better Spaces (Public Realm) Town Hall Env's – Peter Thompson

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					Name	Planned Date	
				B) Consultation/ Engagement/ Planning/ TRO progress:		Date	
Better Spaces (Public Realm) Town Hall Env's Peter Thompson Funding Town Fund TBC KC Match TBC Total: £6.8m	Design work continues. Bandstand assessment to be commissioned.	Completion of RIBA Stage 3 design.	 Project Adjustment Form accepted by DLUHC under delegated process. TRO plans complete ready for internal consultation. Arboriculture survey commissioned 	Stage: RIBA Equivalent Stage 3 A)Planned Signs Offs: B)Planned Engagements:	Complete prelim design Sign-off prelim design TRO consultation Estimated Start	Mar- 24 DBPB-Mar - 24 Apr/May-24 Jul-24	No new hot topics to report

Key Milestone Tracker –28th March 2024

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
nvitation to Tender		Spring 24
Contract Award		ТВС
Planning Application Submitted		N/A
Planning Determination		N/A
Next Consultation Start Date		
Mobilisation Start Date		
Estimated Start	June 24	July 24
Estimated Finish	ТВС	Spring 2025
Project Closure		
Stats Diversion Date		

Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.

Add as Required	
Add as Required	
Add as Required	