## Dewsbury Town Deal Board – Status Report $28^{TH}$ March 2024 Building Revival – Peter Thompson/Michelle Illingworth

Project Manager Project Name Funding/Forecast/Gan	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities	
Building Revival				Building/ Date Ref	Start	Finish	
Peter Thompson /Michelle Illingworth		On Site & Grant Application in Progress	1.6-10 Westgate - making progress - on going. Slight delay completion April 24 2. Homeworld -New contractors on site to commence roof works 3. Angus Showrooms - Northgate - Unlikely to proceed taken off list	Applications On-Site			
				Homeworld Phase 1		Complete Dec 23	Former Principal Planning target date 16 <sup>th</sup> Feb missed, 4-week delay, new decision date 19 <sup>th</sup> March 24. Officer to meet applicant to
				Homeworld Phase 2	Feb 24	Apr 24	
				6-10 Westgate	April 23	Apr 24	
				Applications Completed CoCoa Lounge	Apr 22	Nov 23	
							discuss outcome of decision and
				Former Principal	ТВС	ТВС	next steps.

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date
Homeworld Phase1 Homeworld Phase 2	April 2022 – Mar 2023 Feb 2024	April 2022 – Dec 2023 Complete April 2024
Cocoa Lounge	April 2022 – Apr 2023	April 2022 – Nov 2023 - complete
Former Principals – Application in progress	TBC	ТВС
6-10 Westgate - Application on Site - completion	Apr 2023 – Mar 2024	April 2024