Dewsbury Town Deal Board – Status Report 16th May 2024 Better Spaces (Public Realm) Town Hall Env's – Andy Raleigh

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					Name Planned		
				B) Consultation/ Engagement/ Planning/ TRO progress:		Date	
Better Spaces (Public Realm) Town Hall Env's		Completion of RIBA Stage 3	Preliminary scheme design approved by Dewsbury Blueprint and Town Deal	Stage: RIBA Equivalent Stage 3	Complete TRO Consultation	May-24	
	Detailed design work continues.	design.	Boards. 2. TRO plans reviewed and approved internally. 3. Planning Application submitted to relocate band stand to Crow Nest Park.	A)Planned Signs Offs:	Completed Detailed Design	Jun-24	No new hot topics to report
Andy Raleigh							
Funding Town Fund TBC KC Match TBC Total: £6.8m							
				B)Planned Engagements:	Estimated start Jul-24		
					Estimated finish	Spring 25	

Key Milestone Tracker –16th May 2024

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender		N/A
Contract Award		N/A
Planning Application Submitted		N/A
Planning Determination		N/A
Next Consultation Start Date		
Mobilisation Start Date		
Estimated Start	June 24	July 24
	ТВС	Spring
Estimated Finish		2025
Project Closure		
Stats Diversion Date		

Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.

Add as Required	
Add as Required	
Add as Required	