

# Dewsbury Town Deal Board – Status Report 20<sup>th</sup> July 2023 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
<b>Sustainable Transport Modes</b>			Final Design and Delivery	1) Bond Street TRO process commenced 2) Additional option for Wellington Street devised, awaiting Exceptions Report sign off.	A) Complete: Ward Cllrs and Lead members briefed. Planned: Final email to all along Wellington Street once detailed designs completed.	TRO Advertising	Aug-23	No hot topics to report
Armin Alisic	RAG status Amber/Green, pending outcome of TRO on Bond Street, which has started with potential outcomes: 1. TRO objection received: assuming Cabinet overrules construction start Oct/Nov 2023. 2. No TRO objection: construction start end Aug-23				B) Complete: Frontagers engagement Planned: engagement. TRO process.	Construction Start	Oct-23	
Bus Case (Town Fund ONLY): £1.325m			Construction finish	Mar-24				

Key Milestone Tracker 20 <sup>th</sup> July 2023		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	May 2023	Oct 2023
Estimated Finish	October 2023	Mar 2024
Project Closure		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		