Dewsbury Town Deal Board – Status Report 16^{th} November 2023 Building Revival – John Lambe/Peter Thompson

Project Manager Project Name Funding/Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period				Hot Topics/ Emerging Risks/ Opportunities
Building Revival		On Site & Grant	1.6-10 Westgate - on-site and making good progress 2. Angus Showrooms - Northgate — enquiry received for installation of external canopy to dining forecourt	Building/ Date Ref	Start	Finish	
Peter Thompson / John Lambe				Applications On-Site			
	inowever. Status could change to			Homeworld Phase 1	Apr- 22	Dec 23	Risk: As highlighted in
				CoCoa Lounge	Apr- 22	Nov-23	
				6-10 Westgate	April 23	Mar 24	
				Applications Completed			last risk log - Project Assistant confirmed
				23 Foundry St	Feb 23	Apr 23	leaving post as of 17 th Nov.
				Applications Progressing			Angus Showroom:
				Former Principal	твс	твс	expressed interest in proceeding with
							forecourt canopy

Key Milestone Tracker – 16" November 2023							
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank							
Key Milestone	Previous Forecast Date	Current Forecast Date					
Homeworld Phase1 – works commence	April 2022 – Mar 2023	April 2022 – Dec 2023					
Cocoa Lounge - works commence	April 2022 – Apr 2023	April 2022 - Nov 2023					
Former Principals – Application in progress	TBC	ТВС					
6-10 Westgate - Application on Site	Apr 23 – Mar 24	Apr 23 – Mar 24					