

Dewsbury Town Deal Board – Status Report 16th November 2023 Sustainable Transport Modes

– Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Sustainable Transport Modes			Final Design and Delivery	1. 1. Awaiting comments from Landscape department to finalise designs for Bond Street.	A) Complete: Ward Cllrs and Lead members briefed.	TRO Advertising	Nov-23	No hot topics to report
Armin Alisic	Reporting Amber due to planned TRO process which could attract objections and necessitate the need to go to CCLI in Jan 24 to debate. The TRO process is with legal to be advertised early November				Planned: Final letter to all along Wellington Street once detailed designs completed.	Construction Start	Feb 24	
Bus Case (Town Fund ONLY): £1.325m					B) Complete: Frontagers engagement Planned: TRO process for Wellington Street	Construction finish	Jul-24	

Key Milestone Tracker 16 th November 2023		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Feb 2024
Estimated Finish	March 2024	Jul 2024
Project Closure		Aug 2024
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		