

Dewsbury Town Deal Board – Status Report 25th January 2024 Better Spaces (Public Realm) Town Hall Env’s – Peter Thompson

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:		Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date		
							B)Planned Engagements:	
Better Spaces (Public Realm) Town Hall Env’s	RAG remains at green. Scope agreed, designers and engineers team allocated to work; with clear programme.	Completion of RIBA Stage 3 design.	<ol style="list-style-type: none"> 1. Press release issued that covered both Market scheme and Civic space on 29th November. 2. A detailed programme for Phase One scheme produced. 3. Fee proposal approved 4. Clarifications to design agreed 5. Detailed design commenced. 6. KC internal quality assurance process for new funding arrangements completed and approved. 7. PAR sent to DLUHC for information. 	Stage: RIBA Equivalent Stage 3	Stage 3 / detailed design	Started	TRO remains a risk. Comms around Library, CSC and public realm works	
Peter Thompson				B)Planned Engagements:	Works - Estimated Start	Summer 24		
Funding Town Fund £1.8m KC Match £5m Total: £6.8m					Estimated Finish	Spring 2025		

Key Milestone Tracker –25 th January 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender		Spring 24
Contract Award		TBC
Planning Application Submitted		N/A
Planning Determination		N/A
Next Consultation Start Date		
Mobilisation Start Date		
Estimated Start	June 24	Summer 24
Estimated Finish	TBC	Spring 2025
Project Closure		
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		