Dewsbury Town Deal Board – Status Report 25th January 2024 Building Revival – Peter Thompson/Michelle Illingworth

Project Manager Project Name Funding/Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities		
Building Revival				Building/ Date Ref	Start	Finish		
Peter Thompson /Michelle Illingworth						Applications On-Site		
Funding Town Fund £3.15m KC	project officer to manage the overall	On Site & Grant Application in Progress	1.6-10 Westgate - making progress - on going 2. Homeworld - New contractors for phase 2 have been appointed to carry out roofs works. Start on site 5 th Feb 24 3. Angus Showrooms - Northgate - application prepared for consideration, for installation of external canopy to dining forecourt, unlikely to proceed. 4. Former Principal owners submitted planning application 14th December 2023	Homeworld Phase 1	Apr- 22	Complete Dec 23	Project Officer post became vacant in December 2023.	
				Homeworld Phase 2	Feb 24	March 24		
				6-10 Westgate	April 23	Mar 24		
				Applications completed		Angus		
				CoCoa Lounge	Apr 22	2 Nov 23	Showroom: expressed interest in	
				Applications Progressing			proceeding with	
				Former Principal	твс	TBC	forecourt canopy	
				Angus Showrooms	ТВС	ТВС		

Key Milestone Tracker – 25th January 2024

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date	
Homeworld Phase1 Homeworld Phase 2	April 2022 – Mar 2023 Feb 2024	April 2022 – Dec 2023 Complete March 2024	
Cocoa Lounge	April 2022 – Apr 2023	April 2022 – Nov 2023 - complete	
Former Principals – Application in progress	TBC	14 th December 2023	
6-10 Westgate - Application on Site	Apr 2023 – Mar 2024	March 2024	