

# Dewsbury Town Board – Status Report 25<sup>th</sup> July 2024 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
<b>Sustainable Transport Modes</b>			Final Design and Delivery	1. Published Bond Street TRO advert 2. Agreed a start date with contractor if no objections are to be received	Stage: Final Design & Delivery			No new hot topics to report
Armin Alisic	Bond Street TRO advert currently active, ends 1st August. Assuming no objections Hinko to commence construction on 9th September. No objection received would move this to green status.				A) Planned Sign Offs:	Construction Start	Sep 24	
Bus Case (Town Fund ONLY): £1.325m					• B)Planned Engagements: None	Construction finish	Jan-25	

Key Milestone Tracker 25 <sup>th</sup> July 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Sep 2024
Estimated Finish	March 2024	Jan 2025
Project Closure		2025
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		