## Dewsbury Town Deal Board - Status Report 25<sup>th</sup> July 2024 Kirklees Build – Construction Skills Hub – Chris Duffill

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next	Upcoming Key Milestones		Hot Topics/
				stage:  B) Consultation/ Engagement/ Planning/ TRO	Name	Planned Date	Emerging Risks/ Opportunities
Kirklees Build Skills Hub  Chris Duffill (David Abrahams- Edley from 11/12)  Funding Total: £2.25m KC: £0.75m Town Fund: £1.5m Forecast: £2.25m Gap: £0	Continuing to report as Amber as planning has not yet been resolved.	Detailed scheme design and delivery	1. Continuing to progress scheme design & revise delivery programme to embed 'twin site' solution  1. Scheme costs for Phase 1 (Springfield Campus) finalised and POs to be raised  2. College progressing with student recruitment for September intake  3. Discussions ongoing with major contractor to deliver operator training hub.	Engagement/ Planning/ TRO progress:  Stage: Detailed Design and Delivery  A) Planned Sign Offs: Springfield interim site to come on stream September 24  B) Planned Engagements:	Cabinet/ College approvals  Submit Planning Application ( Chidswell Site)  Appoint contractor (modular buildings)  Estimate Start on-site	Sep-24 Oct - 24 Feb 25 Aug 25	No new hot topics to report

Key Milestone Tracker 25 <sup>th</sup> July 2024						
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank						
Key Milestone	Previous Forecast Date	Current Forecast Date				
Next Cabinet Report	Apr-24	Sep -24				
Commence site works (interim)		Aug - 24				
Planning Application Submitted ( Chidswell)	Jan 24	Oct 24				
Planning Determination	Mar 24	TBC 24				
Tender appointment modular buildings provider		Feb 25				
Estimated Start on-site	June 24	Aug 25				
Estimated Finish	Dec 24	ТВС				
Project Opens	Jun 25	ТВС				
Stats Diversion Date						

Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.

Add as Required	
Add as Required	
Add as Required	