

Dewsbury Town Board – Status Report Better Spaces (Public Realm) Town Hall Env’s 3rd October 2024

– Andy Raleigh

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	High Level Progress in Period	Stage	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
			A) Planned Sign Offs	Name	Planned Date	
			B) Planned Engagements			
Better Spaces (Public Realm) Town Hall Env’s	DLO undertaking Phase 1 work commenced in August 2024. <ul style="list-style-type: none"> Phase 1 Works – Town Hall Way - ongoing to Dec 24 Phase 2 Works – Town Hall Apron - Oct 24 to Feb 25 Phase 3 Works – Long Causeway and Memorial Gardens - Feb -25 to May 25. Finish date has slipped due to a late start by DLO and phasing of works for Remembrance parade.	1. Phase 1 works continues. Wall removed from rear of Town Hall. Footways and Parking bay excavation underway. 2. Complete TRO public consultation.	Stage: RIBA Equivalent Stage 3	Completed detailed Design	Sep 24	The works have been phased to ensure that Remembrance Day event can go ahead on 1st and 17th Nov.
			A) Planned Sign Off’s:	Phase 1 Complete (Town Hall Way)	Dec 24	
Andy Raleigh				Estimated Phase 2 Start	Oct 25	
				Phase 3 Start (Long Causeway and Memorial Gardens)	Feb 25	
			B) Planned Engagements: TRO Public Consultation – Published Aug-24	Phase 3 Completed	May 25	

Key Milestone Tracker 3 rd October 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender (MDT)	May 2024	TBC
Contract Award		
Planning Application Submitted	N/A	N/A
Planning Determination	N/A	N/A
Next Consultation Start Date		
Consultation Finish		
Estimated Start	Jul-24	Aug-24
Estimated Finish	Mar-25	May-25
Project Closure	TBC	
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		

Total Project Forecast	
Funding Gap Value	
Supporting Narrative	