

Dewsbury Town Board – Status Report 3rd October 2024 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Sustainable Transport Modes			Start on site	1. Completed procurement (contract type options) discussion. 2. Final discussions with contractor prior to start of construction. Contract to be signed off shortly.	Stage: Final Design & Delivery			No new hot topics to report
Armin Alisic	Target date for start on site is 30th Sep. Scaffolding at top of Bond Street no longer an issue.				A) Planned Sign Offs:	Construction Start	Sep 24	
Bus Case (Town Fund ONLY): £1.325m					B)Planned Engagements: None	Construction finish	Apr-25	

Key Milestone Tracker 3 rd October 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Sep 2024
Estimated Finish	March 2024	Apr 2025
Project Closure		2025
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		