

Dewsbury Town Board – Status Report 28th November 2024 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Sustainable Transport Modes			Completion	1. Agreed allowance to work through Christmas period (2 weeks pause compared to 4 previously) 2. Number of cost savings already identified on site 3. Completion still expected by end of Apr-25	Stage: Delivery A) Planned Sign Offs: None • B)Planned Engagements: None			No new hot topics to report
Armin Alisic	On site now, started on 07th Oct, construction is going well.					Construction Start	Oct 24 – on site	
Bus Case (Town Fund ONLY): £1.325m							Construction finish	April-25

Key Milestone Tracker 28 th November 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Sep 2024
Estimated Finish	March 2024	Apr 2025
Project Closure		2025
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		