

Status Report Better Spaces (Public Realm) Town Hall Env's: 28th November 2024 – Andy Raleigh

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	High Level Progress in Period	Stage	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
			A) Planned Sign Offs	Name	Planned Date	
			B) Planned Engagements			
Better Spaces (Public Realm) Town Hall Env's	TROs are planned for advertisement to public on 22nd Nov. CCLI date of 19th Feb 2025 in case of objections.	<ol style="list-style-type: none"> Phase 1 works continue Creation of parking spaces at rear of Town Hall Excavation underway of disabled bays on Wakefield Old Road TRO – local businesses contacted prior to public advertisement. Work on Phase 2 design reconfiguring to accommodate mature tree in amphitheatre 	Stage: RIBA Equivalent Stage 3	Completed detailed Design for Phase 2	Nov 24	Currently finishing the designs for Amphitheatre for Phase 2, trial pits have been dug.
			A) Planned Sign Off's:	Phase 1 Complete (Town Hallway)	Jan 25	
Andy Raleigh			B) Planned Engagements:	Estimated Phase 2 Start – (Town Hall Apron)	Jan 25	
				Phase 2 completed	Spring 25	
				Phase 3 Start (Memorial Gardens and Longcauseway)	May 25	
				Phase 3 Completed	Autumn 25	

Key Milestone Tracker 28 th November 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender (MDT)	May 2024	TBC
Contract Award		
Planning Application Submitted	N/A	N/A
Planning Determination	N/A	N/A
Next Consultation Start Date		
Consultation Finish		
Estimated Start	Jul-24	Aug-24
Estimated Finish	Mar-25	Autumn-25
Project Closure	TBC	
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		

Total Project Forecast	
Funding Gap Value	
Supporting Narrative	