

# Dewsbury Town Board – Status Report 6<sup>th</sup> February 2025 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
<b>Sustainable Transport Modes</b>			Completion	Completed phase 1 of 3 Programme ahead of schedule Cost saving achieved during first phase	Stage: Delivery			No new hot topics to report
Armin Alisic	Delivering Phase 2 of 3 now. Progressing well.				A) Planned Sign Offs: None	Construction Start	Oct 24 – on site	
Bus Case (Town Fund ONLY): £1.325m	Experimental Traffic Road Order (ETRO) legal advert now live for Bond Street/Northgate Junction				• B)Planned Engagements: None	Construction finish	April-25	

Key Milestone Tracker 6 <sup>th</sup> February 2025		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Sep 2024
Estimated Finish	March 2024	Apr 2025
Project Closure		2025
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		