Status Report 6th February 2025: Dewsbury Arcade – Andy Raleigh

Project Manager Project Name Funding/	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale	High Level Progress in Period		Stage A) Planned Sign Offs	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
Forecast/Gap	and Route to Green				Name	Planned	
				B) Planned Engagements		Date	
Dewsbury Arcade		1.	Capital Delivery Team	ken a review of the cion date Agreements – All d properties ed. Some ents still ding. structural steel d. ing installed within a for wall lent and outside	Complete design for works impacted by timber survey - Review and reduce works to Market Place roof.	Jan-25	Contingency budget currently being considered to help mitigate against issues identified Risk remain in Unit 1 and 2 basements and Unit 36 roof Implementation of roof security to be discussed with planning team
Andy Raleigh	Completion date still under review due to Issues identified including window repairs, ground floor concrete slab replacement, cost and delays due to additional timber repair work.	completion date still under review due to uses identified including window lairs, ground floor concrete slab lacement, cost and delays due to ditional timber repair work. It is remain around basement areas and to 36 roof. Route to green is resolution these issues. Completion date completion date 2. Access Agreemer required propert contacted. Some agreements still outstanding. All new structura installed. Scaffolding instal lift shaft for wall assessment and of the structura installed.	Access Agreements – All required properties contacted. Some agreements still				
Funding Town Deal Fund: £1.3m + £1.246m = £2.556m GBF (WYCA): £0.6m	Risks remain around basement areas and unit 36 roof. Route to green is resolution of these issues.		All new structural steel installed. Scaffolding installed within lift shaft for wall		Construction Finish	Autumn 25	
HLF: Development £0.107m. Delivery			Market Place bookend.		Unit fit out complete	Autumn 25	
£4.441m Kirklees Council Match: £2.565m Arcade Group: £0.034m Total: £10.3m Forecast: £10.3m					Arcade opens	Autumn 25	

Total Project Forecast

Funding Gap Value

Zero

Supporting Narrative

Key Milestone Tracker 6th February 2025

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date					
Mobilisation	May-24	May-24					
Estimated Start	May-24	May-24					
Estimated Finish	June -25	Autumn - 25					
Project Closure	Aug-25	Autumn - 25					
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.							
Add as Required							

Add as Required
Add as Required