

# Dewsbury Town Deal Board - Status Report 6<sup>th</sup> February 2025 Kirklees Build – Construction Skills Hub – Chris Duffill

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
<b>Kirklees Build Skills Hub</b>			1. Outputs are not being met on the interim site that weren't expected to be met until Mar 2026.	Stage: Detailed Design and Delivery			Open day for Operator Skills Hub 11 <sup>TH</sup> February 2025
Chris Duffill (David Abrahams-Edley)	1. Planning Permission decision notice granted. However, there has been a challenge which will go to Judicial Review. At this stage it cannot be determined if or when this will reach Court.  2. A twin track approach for site location is now underway which will include an impact assessment based on the JR.			A) Planned Sign Offs: None - Springfield interim site to come on stream in September 24	Submit Planning Application ( Chidswell Site)	Nov - 24	
Funding Total: £2.25m KC: £0.75m Town Fund: £1.5m Forecast: £2.25m Gap: £0				B) Planned Engagements: Planning application - Nov 24	Estimated start date Chidswell	Aug 25	
				Engagement with Church Commissioners following planning decision notice	Q4 2024-2025		

Key Milestone Tracker 6 <sup>th</sup> February 2025		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report	Apr-24	Complete
Commence site works (interim)		Complete
Planning Application Submitted ( Chidswell)	Jan 24	Complete
Planning Determination	Mar 24	Nov 24
Tender appointment modular buildings provider	Feb 25	Complete
Tender & appoint contractor sites works	Oct 24	Aug 25
Estimated Start on-site	June 24	Aug 25
Estimated Finish	Feb 26	TBC
Project Opens		Sep 24 interim
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		