

# Dewsbury Town Deal Board – Status Report 18<sup>th</sup> May 2023 Daisy Hill Neighbourhood –

Thomas Fish, Field House – Peter Mason

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Daisy Hill Neighbourhood and Field House		Acquisition Master Planning	Cushman and Wakefield are now focusing on the priority acquisitions list and approaching property owners.  Further progress made on the acquisitions of properties including Neil Jordan House.	A) Complete: Presented Enforcement Strategy & Management Plan to Housing Growth Board – Dec 22 Planned: Cabinet Jul-23	Cabinet	Jul-23	No new hot topics to report.
	Thomas Fish/Peter Mason			Cushman and Wakefield continue to work on acquisitions.	A) Complete: Final feedback provided on masterplan, technical feasibility & viability B) Planned:	Market Engagement	
Funding Town Fund £0.84m KC Match £4.58m Total: £5.42m Forecast: £5.42m Gap: £0					Acquisitions Ongoing	Mar-25	

Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report – Daisy Hill	Jul-23	Jul-23
Next Cabinet Report Field House		
Invitation to Tender – Field House		
Contract Award –Field House		
Planning Application Submitted		
Planning Determination		
Next Consultation Start Date		
Consultation Finish		
Estimated Start – Field House	March 23	
Estimated Finish - Field House	Q1 2024	
Project Closure		
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		