

Dewsbury Town Board – Status Report 18th May 2023, Town Park, Urban Realm – Peter Thompson

Key Milestone Tracker 18 th May 2023		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender	TBC	TBC
Contract Award		
Planning Application Submitted	TBC	TBC
Planning Determination	TBC	TBC
Next Consultation Start Date		
Consultation Finish		
Estimated Start	TBC	TBC
Estimated Finish	TBC	TBC
Project Closure	TBC	TBC
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Plann ed Date	
Town Park – Urban Realm		Option Analysis	<ol style="list-style-type: none"> Understand procurement route for revised scheme Early work shops held to establish core principals for design. Reviewing costs and areas within town centre. 	A) Complete: Dewsbury Blueprint Board approval to finalise design.	Appoint Multi Disciplinary Team	June 2023	Scheme being revised
Peter Thompson	Continuing to report Red as designs for the project remain paused/stopped.			B) Planned Decision from Town Deal Fund.			
Funding Town Fund £6.25m KC Match £8.13m Total: £14.38m	Exploring the options of revising the project including reviewing /considering areas around market.			B) Complete: Public consultation Jul/Aug-22 B) New Planning applications need to be submitted subject to new programme	Estimate Start	TBC	
					Estimated Finish	TBC	