Dewsbury Town Deal Board – Status Report 20th July 2023 Building Revival – John Lambe/Peter Thompson

Project Manager Project Name Funding/Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards							Key Milestone Tracker – 20 th July 2023		
			H/L Progress in Period				Hot Topics/ Emerging Risks/ Opportunities			lease note that this Milestone Template may contain instances nat are not applicable to your scheme in which case please leave ne date column blank	
Building Revival				Building/ Date Ref	Start	Finish			Key Milestone	Previous Forecast Date	Current Forecast Date
Peter Thompson / John Lambe	-	On Site & Grant Application in Progress	 6-10 Westgate: HAZ/ DRGS Grant – residential/ Shopfront strip-out now complete. Former Principal Following meeting with applicant they have begun to cubrit required info but still not 	Applications On-Site					Homeworld Phase1 – works commence	April 2022 – Mar 2023	April 2022 – July 2023
Funding Town Fund £3.15m KC Match £1.25m Private Sector £2m target Total: £6.4m Forecast: £6.4m	Photocall undertaken for : 23 Foundry Street with supported by Cllr Eric Firth. Further joint Heritage			Homeworld Phase 1 CoCoa Lounge	22	Jul-23 Jul-23	Homeworld: 40 Northgate: 2 nd Phase for roof/structural works will require additional approval for further funds.		Cocoa Lounge - works commence	April 2022 – Apr 2023	April 2022 – July 2023
				6-10 Westgate Applications Completed	April 23]		23 Foundry Street – works commence	Feb 2023 – Mar	Complete d Apr 23	
					Feb 23					2023	
				Applications Progressing		r	Daisy Hill Enquiries continue to be taken				
				Former Principal	твс		but being informed not currently a priority. The change of focus to the Northgate area to be announced in forthcoming general regen press release.		Former Principals – Application in progress	TBC	ТВС
									6-10 Westgate - Application in progress	Apr 23 – Mar 24	Apr 23 – Nov 23