Dewsbury Town Deal Board – Status Report 28th September 2023 Building Revival – John Lambe/Peter Thompson

Project Manager Project Name Funding/Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period			Hot Topics/ Emerging Risks/ Opportunities	
Building Revival				Building/ Date Ref	Start	Finish	
Peter Thompson / John Lambe				Applications On-Site			
Funding Town Fund £3.15m KC Match £1.25m	prepared, with other enquiries in the	On Site & Grant Application in Progress	 6-10 Westgate: HAZ/ DRGS Grant – residential/ Shopfront works progressing with roof on – Structural detailing / confirmed but has added 3 months on – completion expected Feb 2024 Former Principal – potential scheme £2.5m (£1.5m grant) Given delays in submitting application – new Architect is progressing plans following Conservation feedback – close to submitting alpaning 	Homeworld Phase 1	Apr- 22	Oct 23	New Enquiries: Increase in enquiries
				CoCoa Lounge	Apr- 22	Oct-23	
				6-10 Westgate	April 23	Feb 24	
				Applications Completed		being taken along Westgate for shopfront	
				23 Foundry St	Feb 23	Apr 23	improvements – a potential future decision for the
				Applications Progressing			Dewsbury Blueprint
				Former Principal	ТВС	твс	Programme Board.
							Enquiry received re: development of Old Library.

Key Milestone Tracker – 28 th September 2023							
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank							
Key Milestone	Previous Forecast Date	Current Forecast Date					
Homeworld Phase1 – works commence	April 2022 – Mar 2023	April 2022 – Oct 2023					
Cocoa Lounge - works commence	April 2022 – Apr 2023	April 2022 – Oct 2023					
Former Principals – Application in progress	TBC	ТВС					
6-10 Westgate - Application in progress	Apr 23 – Mar 24	Apr 23 – Feb 24					