

Dewsbury Town Deal Board – Status Report 16th November 2023 Creative Hub Michelle Illingworth

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Creative Cultural Programme Hub		Agree Next Steps	1. Workshop session taken place on the 17 th October with Board Members who discussed the findings of the Feasibility Report and recommendations.	A) Complete: Decision by DLUHC 08 th Feb-23	Town Deal Board Meeting	16 th November 23	Board to take a decision on next steps which include option to progress project or consider a request to DLUHC for project re assignment.
Michelle Illingworth	Reporting Red pending outcome of decision at the next Town Deal Board Meeting on the 16 th November 2023.			B) Planned:			
Funding Total: £1.68m Town Fund £1.68m Forecast: £1.68m				A) Complete: B) Planned: N/A			

Key Milestone Tracker 16th November 2023

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender		
Contract Award		
Planning Application Submitted		
Planning Determination		
Next Consultation Start Date		
Consultation Finish		
Estimated Start		
Estimated Finish		
Project Closure		
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		