Dewsbury Town Deal Board - Status Report 16th November 2023 Kirklees Build – Construction Skills Hub – Chris Duffill

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/
					Name Planned Date		Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:		Date	
Skills Hub		Detailed scheme design and delivery	 Progressing appointment of PM with Reed. Ongoing liaison with Church Commissioners. Ongoing work on business planning and curriculum development 	A) Complete: SLT 25 May-22 Business Case sign off June- 22 Planned: Cabinet Dec -23	Cabinet approval	Jan-24	No hot topics to report
Funding Total: £2.25m KC: £0.75m Town Fund: £1.5m Forecast: £2.25m Gap: £0	Reporting Amber with resolution of outstanding planning issues in relation to the Chidswell site to be concluded.				Submit Planning Application	Feb 24	
				A) Complete: Business consultation (feasibility) B) Planned: Planning application Jan 24	Appoint contractor (modular buildings & ground works)	Apr 24	
					Estimate Start on-site	Sep 24	

Key Milestone Tracker 16th November 2023

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report	Sep-23	Dec-23
Invitation to Tender	Jan 24	Feb 24
Contract Award	Mar 24	Apr 24
Planning Application Submitted	Jan 24	Feb 24
Planning Determination	Mar 24	Apr 24
Next Consultation Start Date		
Consultation Finish		
Estimated Start on-site	June 24	Sep 24
Estimated Finish	Dec 24	Mar 25
Project Opens	Jun 25	Jun 25

Stats Diversion Date

Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.

Add as Required	
Add as Required	
Add as Required	