Dewsbury Town Deal Board - Status Report 16th May 2024 Kirklees Build – Construction Skills Hub – Chris Duffill

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/
					Name	Planned Date	Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:			
Kirklees Build Skills Hub	Reporting Amber with resolution of planning issues in relation to the Chidswell site anticipated early 2024. Discussions underway with College re interim site solution.	Detailed scheme design and delivery	1. Project manager in post and commenced scheme design 2. Discussions ongoing with College re interim solution to enable delivery of training to commence Q4 2024.	Stage: Detailed Design and Delivery	Cabinet/ College approvals	Jul-24	No hot topics to report
Chris Duffill (David Abrahams- Edley from 11/12)				A) Planned Sign Offs:	Submit Planning Application (Chidswell Site)	Sep - 24	
Funding Total: £2.25m KC: £0.75m Town Fund: £1.5m Forecast: £2.25m Gap: £0				B) Planned Engagements: Planning application Jan 24	Appoint contractor (modular buildings)	Feb 25	
					Estimate Start on-site	Aug 25	

Key Milestone Tracker 16 th May 2024						
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank						
Key Milestone	Previous Forecast Date	Current Forecast Date				
Next Cabinet Report	Apr-24	Jul -24				
Commence site works (interim)		Jun 24				
Complete interim site works & handover		Sep 24				
Planning Application Submitted	Jan 24	Jun 24				
Planning Determination	Mar 24	Sept 24				
Tender & appoint contractor site works		Oct 24				
Tender appointment modular buildings provider		Feb 25				
Estimated Start on-site	June 24	Aug 25				
Estimated Finish	Dec 24	Feb 26				
Project Opens	Jun 25	ТВС				
Stats Diversion Date						

Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if

required. As a general rule Less is More.

Add as Required

Add as Required

Add as Required