

# Dewsbury Town Deal Board – Status Report 16<sup>TH</sup> May 2024 Sustainable Transport Modes – Armin Alisic

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green		Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
					B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
<b>Sustainable Transport Modes</b>			Final Design and Delivery	<ol style="list-style-type: none"> <li>1. Re-issued frontager letters</li> <li>2. Re-briefed ward councillors</li> <li>3. Awaiting to publicise legal adverts (TROs)</li> </ol>	Stage: Final Design & Delivery			No hot topics to report
Armin Alisic	About to commence a second round of TRO adverts being legally publicised. They will be "live" for a 4-week period after which we will know if there are any further public objections to our scheme. Contractor ready to commence construction in August, with a construction period scheduled to last 5 months.  Route to green is obtaining to objections at the end of TRO process.				A) Planned Sign Offs:	Construction Start	Aug 24	
Bus Case (Town Fund ONLY): £1.325m					<ul style="list-style-type: none"> <li>• B)Planned Engagements: Final email to all along Wellington Street once detailed designs completed.</li> <li>• TRO process for Wellington Street</li> </ul>	Construction finish	Jan-25	

Key Milestone Tracker 16 <sup>th</sup> May 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Invitation to Tender		
Contract Award		
Next Consultation Start Date		
Estimated Start	Oct 2023	Aug 2024
Estimated Finish	March 2024	Jan 2025
Project Closure		2025
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		