Dewsbury Town Deal Board – Status Report 25th July 2024 Building Revival – Michelle Illingworth

Project Manager Project Name Funding/Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	ne stage working lowards		Upcoming Key Milestones			Hot Topics/ Emerging Risks/ Opportunities
Building Revival				Building/ Date Ref	Start	Finish	
				Applications On-Site			
Funding Town Fund £3.15m KC Match £1.25m	Continue to report Amber as Outline application for Principals has now been assessed by BGRS panel. Panel in agreement to proceed forward to Full Grant Application. Route to Green will come when Full Grant Application process has been undertaken and grant agreement letter being issued to applicant. Sign off from the Town Centre Blueprint and LUF Programme Board required before grant agreement letter issued.		1. Homeworld – Complete 2. Former Principals – Grants panel assessed Outline application, letter sent to owner to inform decision and next step to proceed to Full Grant Application for shop front scheme.		Apr- 22 Feb 24 April 23	Complete Dec 23 Apr 24 May 24 Jul24	No new risks to
Private Sector£2m target Total: £6.4m Forecast: £6.4m			New enquiries – continue to communicate with potential applicants who have expressed an interest in the grant around Foundry Street, Westgate and Northgate.				

Key Milestone Tracker − 25 TH July 2024							
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank							
Key Milestone	Previous Forecast Date	Current Forecast Date					
Homeworld Phase1 Homeworld Phase 2	April 2022 – Mar 2023 Feb 2024	April 2022 – Dec 2023 Complete May 2024 - complete					
Former Principals – Application in progress	TBC	ТВС					
6-10 Westgate - Application on Site - completion	Apr 2023 – Mar 2024	May 2024 – complete					