

Dewsbury Town Deal Board – Status Report 28th March 2024 Dewsbury Market/Market Public Realm – Peter Thompson

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/ Sign off for next stage:	Upcoming Key Milestones		Hot Topics/ Emerging Risks/ Opportunities
				B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	
Dewsbury Market inc Public Realm (Town Park)	RAG will remain Amber until further design work undertaken, cost reviews have taken place and programme updated. Trader Applications for the new market has been extended	Completion of RIBA Stage 3 design.	<ol style="list-style-type: none"> Project Adjustment Form accepted by DLUHC under delegated arrangements. . Stage 2 Report completed 	A) Complete: Completion of RIBA Stage 2 design.	Production of stage 3 design and associated costs estimate.	Mar-24	No new topics to report
Peter Thompson				A) Planned Sign Offs:	Submission of Planning Application	Jun- 2024	
Funding Town Fund £11.5m KC Match £11m Total: £22.5mm Forecast cost £22.5m Gap: £0m Figures inc past spend on Market				B) Planned Engagements:	Market Trader application closing date	Mar-24	

Key Milestone Tracker –28 th March 2024		
Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank		
Key Milestone	Previous Forecast Date	Current Forecast Date
Next Cabinet Report		
Invitation to Tender		TBC
Contract Award		TBC
Planning Application Submitted		June 24
Planning Determination		TBC
Next Consultation Start Date		
Mobilisation Start Date		2025
Estimated Start	TBC	2025
Estimated Finish	TBC	Mid 2026 TBC
Project Closure		2026
Stats Diversion Date		
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if required. As a general rule Less is More.		
Add as Required		
Add as Required		
Add as Required		