#### Project update (March 2022) – Daisy Hill Neighbourhood **RAG - Amber Project Status: Acquisitions and Feasibility** Complete Slipped 4 properties Negotiations on-going for a purchase and number of properties in Business case On-going Acquisition Strategy implementation, feasibility and master planning stage and partner engagement. one piece of **Daisy Hill Neighbourhood** submitted to DLUHC land area Dec 21 Jan 22 Feb 22 Mar 22 Apr 22 May 22 Jun 22 **Jul 22** Aug 22 Sept 22 Oct 22 Nov 22 **Dec 22** Key risks and (mitigation) Activities completed last period & underway Summary The Daisy Hill area is currently a mix of office • External funding sources may not be received how the Council want to undertake the resulting in insufficient funds to acquire buildings. and residential uses, with surface car parks Mitigation: Investigate other funding streams and a declining number of retail uses. It that maybe available. experiences a relatively high level of building Lack of developer interest to take on the project Ongoing negotiations with interested property vacancy and underuse. The aim is to create a and make the scheme viable. Mitigation: Work owners. high quality residential neighbourhood that with an interested developers to try and find will attract a new market to the area. Combined Authority and Homes England. other funding sources that can help to make the project viable. Activities due next period • The acquisitions may take longer than expected **Budget/Funding** • due to property owners unrealistic expectations • • Kirklees Council £4,580,000 of the values of their properties. Mitigation: Have

• Town Fund £1,220,000

### Outputs

 Create a new neighbourhood with circa 200 homes

## **Dependencies:**

- Dewsbury Town Investment Plan
- Acquisition of all the properties in the Daisy Hill boundary.

# Any issues to report

• Negotiations with the owners of some properties have stalled due to owner expectations and resource pressures with the Council.

an up to date valuation of the properties work with external partners and have robust

acquisition / planning strategy in place.

- Completion of Acquisition Strategy to set out acquisitions of the properties and land within the proposed new Daisy Hill Neighbourhood.
- Project support discussed with West Yorkshire
- Complete acquisition of Edward Latham House
- Begin negotiations with property owners in phase 1

Item	Last period	Current period	Trend
Programme			$\leftrightarrow$
Resourcing	•	•	$\leftrightarrow$
Stakeholders			$\leftrightarrow$
Output	•	•	$\leftrightarrow$
OVERALL	•	•	$\leftrightarrow$