Dewsbury Town Deal Board – Status Report 28th September 2023 Daisy Hill Neighbourhood – Thomas Fish, Field House – Peter Mason

Project Manager Project Name Funding/ Forecast/Gap	RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green	Stage Working Towards	H/L Progress in Period	A) Officer/ Political Approvals/	Upcoming Key Milestones		Hot Topics/
				Sign off for next stage: B) Consultation/ Engagement/ Planning/ TRO progress:	Name	Planned Date	Emerging Risks/ Opportunities
Daisy Hill Neighbourhood and Field House Thomas Fish	The focus for 23/24 continues to be the acquisition of 4 key	Acquisition Master Planning	 Cushman and Wakefield are undertaking a valuation of XXXXXX with a view to acquisition. 	 A) Complete: Presented Enforcement Strategy & Management Plan to Housing Growth Board – Dec 22 B) Update to Cabinet Jun 23 C) Update to HGB Aug 23 	No new milestones		No new hot topics to report
Funding Town Fund £0.84m	properties and progress master-planning work & delivery options.						
KC Match £4.38m Total: £5.22m Forecast: £5.22m Gap: £0				A) Complete: B) Planned: Workshop with external bodies such as Historic England and Homes England to discuss the future plans for Daisy Hill.	Market Engagement	Sep-23	
					Acquisitions Ongoing	Mar-25	

Key Milestone Tracker 28th September 2023

Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank

Key Milestone	Previous Forecast Date	Current Forecast Date			
lext Cabinet Report – Daisy Hill lext Cabinet Report Field House					
nvitation to Tender – Field House					
ontract Award – Field House					
lanning Application Submitted					
lanning Determination					
lext Consultation Start Date					
onsultation Finish					
stimated Start – Field House	March 23	Q1 2024			
stimated Finish - Field House	Q1 2024	Oct 2024			
roject Closure					
tats Diversion Date					
Other Dates: Please use the rows below to add High Level Key Milestones that need to be added, also please insert more rows if					

aiso piease insert more rows i Milestones that need to be ac required. As a general rule Less is More.

St

Add as Required	
Add as Required	
Add as Required	