

Dewsbury Town Deal Board – Status Report 6th February 2025 Building Revival – Michelle Illingworth

| Project Manager Project Name Funding/Forecast/Gap | RAG Status Exec Summary for Project Progress Commencing with RAG Rationale and Route to Green | Stage Working Towards | H/L Progress in Period | Upcoming Key Milestones | | | Hot Topics/ Emerging Risks/ Opportunities |
|---|--|-----------------------------------|---|---------------------------------|--------------|---------------|---|
| Building Revival Michelle Illingworth | Route to Green will be when the outline application process for Saleem House has been fully assessed and a grant agreement is in place and signed off. | Grant application/grant agreement | Saleem House Outline Application under way with agent and owner | Building/ Date Ref | Start | Finish | No new hot topics to report |
| | | | | Applications On-Site | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | Applications Completed | | | |
| | | | | | | | |
| | | | | Applications Progressing | | | |
| | | | | Saleem House Northgate | Oct 24 | Jan/Feb 25 | |
| | | | | | | | |
| | | | | | | | |
| Funding Town Fund £3.15m KC Match £1.25m Private Sector:£548k Total: £4.94m/£4.4m excluding match funding Forecast: | | | | | | | |

| Key Milestone Tracker – 6 th February 2025 | | |
|--|------------------------|-----------------------|
| Please note that this Milestone Template may contain instances that are not applicable to your scheme in which case please leave the date column blank | | |
| Key Milestone | Previous Forecast Date | Current Forecast Date |
| Saleem House Grant Application | | Jan/Feb 25 |
| | | |