

11 June 2018	Kitchen Condition Information																		
Premise	Type	Kirklees Catering Contract	Kitchen Type	Date of Last Gas Inspection	Recent Gas Certificate Score	Gas System				Ventilation				Notes/Comments	Suggested Priority				Additional information
						Manual ECV Accessible	Manual ECV Correct Type & Handle	Gas Flexes Correct	All Burners Supervised	Canopy Present	Canopy Sized Correctly	Gas Proving & Vent Interlock	CO2 Monitor Installed		1	2	3	4	
Ashbrow School (I & N Building)		Yes	Gas	26/02/18	3	Yes	Yes	No	No	No	No	No	No	Old extract fan currently installed	2				
Ashbrow School (Junior Building)		Yes	Gas	28/03/18	3	Yes	No	No	No	No	No	No	No	Old extract fan currently installed	2				
Battysford CE (VC) Primary School		Yes	Gas	15/09/16	1	No	No	Yes	Yes	Yes	Yes	Yes	No	No ECV apparent in kitchen area	4				New kitchen
Berry Brow I & N School		Yes	Gas	11/08/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	Grease filters require cleaning	4				
Birkby I & N School		Yes	Gas	10/10/17	2	No	Yes	Yes	No	Yes	Yes	Yes	No	ECV to reposition	3				New System 2014
Birkenshaw CE (VC) Primary School (Southcroft Block)		Yes	Gas	23/01/18	2	Yes	Yes	Yes	No	Yes	No	Yes	No	Undersized Canopy	3				
Brockholes CE (VC) J & I School		Yes	Gas	12/10/17	3	Yes	No	No	Yes	No	No	No	Yes	No handle on ECV & old extract fan	2				Partially complete
Bywell CE (C) Junior School		Yes	Gas	27/02/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
Carlton J & I School		Yes	Gas	28/02/18	3	Yes	No	No	No	Yes	No	No	No	Unsupervised burners	2				
Clough Head J & I School		Yes	Gas	23/04/18	2	Yes	Yes	Yes	Yes	Yes	No	Yes	Yes	Extract canopy undersized	3				Partial complete
Crossley Fields J & I School		Yes	Gas	10/11/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Junior site only	2				Infant site no gas - Junior site partially complete
Crow Lane Primary and Foundation Stage School		Yes	Gas	08/12/16	2	No	No	No	Yes	Yes	No	Yes	No	Incorrect ECV & undersized canopy	3				
Crowlees CE (VC) J & I School		Yes	Gas	19/03/18	3	Yes	Yes	No	Yes	Yes	No	Yes	Yes	New canopy system required & gas flexes??	2				Partially complete
Dalton School		Yes	Gas	01/09/17	2	Yes	Yes	No	Yes	Yes	Yes	No	No	Appliance flexes & gas interlock required	3				Partially complete
Denby Dale First & Nursery School		Yes	Gas	12/02/18	3	Yes	Yes	Yes	No	Yes	No	Yes	No	Canopy now listed as undersized??	2				
East Bierley CE (VC) Primary School		Yes	Gas	22/01/18	2	Yes	Yes	Yes	No	Yes	Yes	No	No	Gas interlock system required	3				
Eastborough J I & N School		Yes	Gas	28/02/18	3	Yes	Yes	No	Yes	Yes	No	No	No	No fan/gas interlock	2				
Fixby J & I School		Yes	Gas	05/10/17	2	No	Yes	Yes	Yes	Yes	Yes	Yes	No	ECV to reposition	3				
Flockton CE (VC) First		Yes	Gas	24/11/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Unsupervised burners	2				Due to be partially completed over summer 2018
Gomersal Primary School (Site of old Gomersal Middle)		Yes	Gas	16/03/18	3	Yes	Yes	Yes	Yes	No	No	Yes	Yes	Installation of canopy required	2				Partially complete
Grange Moor Primary School		Yes	Gas	13/02/18	3	Yes	No	No	Yes	Yes	Yes	No	No	No fan/gas interlock	2				Partially complete
Headfield CE (VC) Junior School		Yes	Gas	15/01/18	2	Yes	Yes	Yes	Yes	Yes	No	Yes	No	Extract canopy undersized	3				
Heckmondwike Primary School (Formerly Cawley Lane J I & N)		Yes	Gas	30/11/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
High Bank Junior, Infant and Nursery School		Yes	Gas		-														
Highburton CE (VC) First School		Yes	Gas	11/10/17	4	Yes	Yes	No	No	No	No	No	No	Unsupervised burners & old extract fan	1				Partially complete
Hillside Primary School		Yes	Gas	12/01/18	1	No	Yes	Yes	Yes	Yes	No	Yes	No		4				
Hinchliffe Mill J & I School		Yes	Gas	10/02/17	3	Yes	Yes	No	No	Yes	No	No	No	Unsupervised burners	2				
Holmfirth J I & N School		Yes	Gas	07/02/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	Grease filters require cleaning	4				Complete
Honley CE (VC) Junior School		Yes	Gas	06/06/18	4	Yes	Yes	No	No	No	No	No	Yes	Unsupervised burners & old extract fan	1				Partially complete
Hopton Primary School		Yes	Gas	27/09/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
Hyrstmount Junior School		Yes	Gas	20/09/17	3	Yes	Yes	No	Yes	No	No	No	No	Old extract fan currently installed	2				
Kaye's F & N School		Yes	Gas	04/12/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Gas interlock system required	2				Partially complete
Kirkheaton Primary School		Yes	Gas	01/11/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Gas interlock system required	2				
Kirkroyds Infant School		Yes	Gas	19/09/17	4	Yes	Yes	No	No	No	No	No	No	Unsupervised burners & old extract fan	1				Partially complete
Lepton CE (VC) J I & N School		Yes	Gas	01/09/17	3	Yes	Yes	Yes	Yes	No	No	No	No	Canopy & interlock systems required	2				Partially complete
Lowerhouses CE (VC) J I & Early Years School		Yes	Gas	04/06/18	4	Yes	Yes	Yes	Yes	No	No	No	Yes	CO2 regularly in excess of 2000ppm	1				Partially complete
Lydgate J & I School		Yes	Gas	06/10/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
Manorfield I & N School		Yes	Gas	19/10/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Full refurbishment summer 2017	4				
Meltham Moor Primary School		Yes	Gas	07/03/18	3	Yes	Yes	Yes	No	No	No	Yes	No	Old extract fan currently installed	2				Partially complete
Mill Lane Primary School		Yes	Gas	25/11/16	3	No	No	No	No	Yes	Yes	No	No	Some pipework in poor condition	2				
Moldgreen Community Primary School		Yes	Gas	05/01/18	2	No	Yes	Yes	Yes	Yes	No	Yes	No	Grease filters require cleaning	3				
Moorlands Primary School		Yes	Gas	14/02/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
Mount Pleasant Primary School		Yes	Gas	05/03/18	1	No	No	Yes	Yes	Yes	No	Yes	No	New building as of September 2017	4				New Build 2017
Netherthong Primary School		Yes	Gas	16/02/18	3	Yes	Yes	No	Yes	Yes	No	No	No	Gas interlock system required	2				
Netherton I & N School		Yes	Gas	21/03/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	Grease filters require cleaning	4				
Newsome Junior School		Yes	Gas	21/12/17	3	No	No	No	No	No	No	No	No	Borderline of being a condition rating 4	2				
Nields J I & N School		Yes	Gas	07/06/18	4	Yes	Yes	Yes	Yes	Yes	No	Yes	Yes	Upgrade of canopy required	2				Partially complete
Norristhorpe J & I School		Yes	Gas	04/01/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	CO2 notice to remove?	4				
Old Bank J I & N School		Yes	Gas	26/02/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Full upgrade undertaken Feb 2018	4				Complete
Paddock J I & N School		Yes	Gas	22/01/18	3	Yes	Yes	Yes	No	Yes	No	No	No	Undersized canopy & no interlock system	2				
Pentland I & N School		Yes	Gas	05/12/16	4	No	Yes	Yes	No	No	No	No	No	Unsupervised burners & old extract fan	1				
Purlwell I & N School		Yes	Gas	18/10/17	3	Yes	No	No	No	Yes	No	No	No	Unsupervised burners & old extract fan	2				
Ravensthorpe CE (VC) Junior School		Yes	Gas	09/11/17	2	No	Yes	Yes	No	Yes	Yes	Yes	No	Inaccessible ECV & unsupervised burners	3				
Reinwood Primary School		Yes	Gas	30/11/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Listed for full refurbishment	2				New kitchen 2018
Roberttown CE (VC) J & I School		Yes	Gas	17/01/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes		4				Complete
Rowley Lane J I & N School		Yes	Gas	12/02/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4				
Savile Town CE (VC) I & N		Yes	Gas	29/09/17	3	Yes	No	No	Yes	No	No	No	No	Old extract fan currently installed	2				
Scholes (Holmfirth) J & I School		Yes	Gas	26/01/18	3	Yes	Yes	No	Yes	Yes	No	No	No	Gas interlock system required	2				
Shaw Cross I & N School		Yes	Gas		-														
Shepley First School		Yes	Gas	04/07/17	1	No	Yes	Yes	Yes	Yes	Yes	Yes	No	ECV to reposition	4				
Slaitwaite CE (VC) J & I School		Yes	Gas	22/12/17	3	Yes	Yes	Yes	No	No	No	No	No	Canopy & interlock systems required	2				
Spen Valley High School		Yes	Gas	24/10/17	3	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	Rated condition of 3 seems high	3				
Spring Grove J I & N School		Yes	Gas	23/01/18	2	No	Yes	Yes	Yes	Yes	Yes	Yes	No	ECV to reposition	3				

Premise	Type	Kirklees Catering Contract	Kitchen Type	Date of Last Gas Inspection	Recent Gas Certificate Score	Gas System				Ventilation				Notes/Comments	Suggested Priority	Additional information
						Yes	Yes	No	No	Yes	No	No	No			
Staincliffe CE (VC) Junior School		Yes	Gas	08/06/18	3	Yes	Yes	No	No	Yes	No	No	No	Undersized canopy & no interlock system	2	
St Thomas CE (VC) Primary School		Yes	Gas	17/10/17	3	Yes	Yes	No	No	No	No	No	No	Canopy & interlock systems required	2	
Thornhill Lees CE (VC) I & N School		Yes	Gas	05/09/16	3	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Upgrade required to canopy	2	Complete
Upperthong J & I School		Yes	Gas	15/12/17	3	Yes	Yes	No	No	Yes	Yes	No	No	Fire alarm on full load & Gas interlock required	2	Partially complete
Warwick Road Primary School		Yes	Gas	29/03/18	3	Yes	Yes	No	Yes	Yes	No	No	No	Gas interlock system required	2	
Wellhouse J & I School		Yes	Gas	09/02/18	4	Yes	Yes	No	No	No	No	No	No	Canopy & interlock systems required	1	
Westmoor Primary School - Lower Site Nursery to Yr 4 (Church Ln)		Yes	Gas	06/03/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4	
Whitechapel Church of England Primary School		Yes	Gas	17/01/18	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	Grease filters require cleaning	4	
Wilberlee J & I School		Yes	Gas		-											No gas
Windmill C of E Primary School (Former Brownhill Infants)		Yes	Gas		-											No comments gas
Windmill C of E Primary School (Former St. Saviour's Building)		Yes	Gas	07/08/17	1	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No		4	
Woodley School & College		Yes	Gas	03/01/18	1	No	Yes	Yes	Yes	Yes	Yes	Yes	No	No ECV apparent in kitchen area	4	
Wooldale Junior		Yes	Gas	07/12/17	3	Yes	Yes	Yes	No	No	No	No	No	Canopy & interlock systems required	2	